



**CIVIL GEOTECHNICAL SERVICES**  
**ABN 26 474 013 724**  
**PO Box 678 Croydon Vic 3136**  
**Telephone: 9723 0744 Facsimile: 9723 0799**

1<sup>st</sup> May 2023

Our Reference: 22561:NB1534

Winslow Constructors Pty Ltd  
50 Barry Road  
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING**  
**GRACE – STAGE 8 (TARNEIT)**

Please find attached our Report No's 22561/R001 to 22561/R009 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing was performed in August 2022.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).


We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

Nick Brock

# FIGURE 1





## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 22561  
Report No 22561/R001  
Date Issued 18/08/2022

|          |  |             |          |
|----------|--|-------------|----------|
| Client   | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by   | JB       |
| Project  | GRACE - STAGE 8                              | Date tested | 10/08/22 |
| Location | TARNEIT                                      | Checked by  | JHF      |

|         |            |                 |        |             |
|---------|------------|-----------------|--------|-------------|
| Feature | EARTHWORKS | Layer thickness | 200 mm | Time: 12:00 |
|---------|------------|-----------------|--------|-------------|

Test procedure AS 1289.2.1.1 & 5.8.1

| Test No                            | 1                 | 2                 | 3                 | 4                 | 5                 | 6                 |
|------------------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Location                           | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 |
| Approximate depth below FSL        |                   |                   |                   |                   |                   |                   |
| Measurement depth mm               | 175               | 175               | 175               | 175               | 175               | 175               |
| Field wet density t/m <sup>3</sup> | 1.92              | 1.91              | 1.90              | 1.93              | 1.93              | 1.90              |
| Field moisture content %           | 32.7              | 28.2              | 28.1              | 27.6              | 25.6              | 27.0              |

Test procedure AS 1289.5.7.1

| Test No  | 1        | 2    | 3    | 4    | 5    | 6    |
|--|----------|------|------|------|------|------|
| Compactive effort                                    | Standard |      |      |      |      |      |
| Oversize rock retained on sieve mm                   | 19.0     | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Percent of oversize material wet                     | 0        | 0    | 0    | 0    | 0    | 0    |
| Peak Converted Wet Density t/m <sup>3</sup>          | 1.94     | 1.94 | 1.94 | 1.94 | 1.98 | 1.94 |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | -        | -    | -    | -    | -    | -    |
| Optimum Moisture Content %                           | 34.5     | 30.0 | 31.0 | 30.0 | 26.5 | 29.5 |

|  |          |          |          |          |          |          |
|--|----------|----------|----------|----------|----------|----------|
| Moisture Variation From Optimum Moisture Content | 1.5% dry | 1.5% dry | 2.5% dry | 2.5% dry | 0.5% dry | 2.5% dry |
|--|----------|----------|----------|----------|----------|----------|

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

|                            |   |      |      |      |      |      |      |
|----------------------------|---|------|------|------|------|------|------|
| Density Ratio ( $R_{HD}$ ) | % | 99.0 | 98.5 | 98.5 | 99.5 | 98.0 | 98.0 |
|----------------------------|---|------|------|------|------|------|------|

Material description

No 1 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
Accredited for compliance with  
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 22561  
Report No 22561/R002  
Date Issued 17/08/2022

|          |  |             |          |
|----------|--|-------------|----------|
| Client   | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by   | JB       |
| Project  | GRACE - STAGE 8                              | Date tested | 11/08/22 |
| Location | TARNEIT                                      | Checked by  | JHF      |

|         |            |                 |        |             |
|---------|------------|-----------------|--------|-------------|
| Feature | EARTHWORKS | Layer thickness | 200 mm | Time: 09:00 |
|---------|------------|-----------------|--------|-------------|

Test procedure AS 1289.2.1.1 & 5.8.1

| Test No                            | 7                 | 8                 | 9                 | 10                | 11                | 12                |
|------------------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Location                           | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 |
| Approximate depth below FSL        |                   |                   |                   |                   |                   |                   |
| Measurement depth mm               | 175               | 175               | 175               | 175               | 175               | 175               |
| Field wet density t/m <sup>3</sup> | 1.94              | 1.91              | 1.89              | 1.94              | 1.94              | 1.96              |
| Field moisture content %           | 22.9              | 20.9              | 19.2              | 22.8              | 24.0              | 23.5              |

Test procedure AS 1289.5.7.1

| Test No  | 7        | 8    | 9    | 10   | 11   | 12   |
|--|----------|------|------|------|------|------|
| Compactive effort                                    | Standard |      |      |      |      |      |
| Oversize rock retained on sieve mm                   | 19.0     | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Percent of oversize material wet                     | 0        | 0    | 0    | 0    | 0    | 0    |
| Peak Converted Wet Density t/m <sup>3</sup>          | 1.99     | 1.94 | 1.95 | 1.95 | 1.98 | 2.00 |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | -        | -    | -    | -    | -    | -    |
| Optimum Moisture Content %                           | 25.5     | 23.5 | 22.0 | 25.5 | 26.5 | 26.0 |

|  |          |          |          |          |          |          |
|--|----------|----------|----------|----------|----------|----------|
| Moisture Variation From Optimum Moisture Content | 2.5% dry | 2.5% dry | 2.5% dry | 2.5% dry | 2.5% dry | 2.5% dry |
|--|----------|----------|----------|----------|----------|----------|

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

|                            |   |      |      |      |      |      |      |
|----------------------------|---|------|------|------|------|------|------|
| Density Ratio ( $R_{HD}$ ) | % | 97.5 | 98.0 | 97.0 | 99.5 | 98.0 | 98.0 |
|----------------------------|---|------|------|------|------|------|------|

Material description

No 7 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
Accredited for compliance with  
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 22561  
Report No 22561/R003  
Date Issued 17/08/2022

|          |  |             |          |
|----------|--|-------------|----------|
| Client   | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by   | JB       |
| Project  | GRACE - STAGE 8                              | Date tested | 12/08/22 |
| Location | TARNEIT                                      | Checked by  | JHF      |

|         |            |                 |        |             |
|---------|------------|-----------------|--------|-------------|
| Feature | EARTHWORKS | Layer thickness | 200 mm | Time: 09:30 |
|---------|------------|-----------------|--------|-------------|

Test procedure AS 1289.2.1.1 & 5.8.1

| Test No                            | 13                | 14                | 15                | 16                | 17                | 18                |
|------------------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Location                           | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 |
| Approximate depth below FSL        |                   |                   |                   |                   |                   |                   |
| Measurement depth mm               | 175               | 175               | 175               | 175               | 175               | 175               |
| Field wet density t/m <sup>3</sup> | 1.88              | 1.90              | 1.92              | 1.92              | 1.87              | 1.88              |
| Field moisture content %           | 23.4              | 22.9              | 26.7              | 27.1              | 25.9              | 29.9              |

Test procedure AS 1289.5.7.1

| Test No  | 13       | 14   | 15   | 16   | 17   | 18   |
|--|----------|------|------|------|------|------|
| Compactive effort                                    | Standard |      |      |      |      |      |
| Oversize rock retained on sieve mm                   | 19.0     | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Percent of oversize material wet                     | 0        | 0    | 0    | 0    | 0    | 0    |
| Peak Converted Wet Density t/m <sup>3</sup>          | 1.92     | 1.94 | 1.95 | 1.94 | 1.96 | 1.92 |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | -        | -    | -    | -    | -    | -    |
| Optimum Moisture Content %                           | 25.5     | 25.5 | 29.0 | 30.0 | 29.0 | 33.0 |

|  |          |          |          |          |          |          |
|--|----------|----------|----------|----------|----------|----------|
| Moisture Variation From Optimum Moisture Content | 2.0% dry | 2.5% dry | 2.5% dry | 2.5% dry | 2.5% dry | 2.5% dry |
|--|----------|----------|----------|----------|----------|----------|

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

|                            |   |      |      |      |      |      |      |
|----------------------------|---|------|------|------|------|------|------|
| Density Ratio ( $R_{HD}$ ) | % | 97.5 | 98.0 | 98.5 | 99.0 | 95.5 | 98.0 |
|----------------------------|---|------|------|------|------|------|------|

Material description

No 13 - 18 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
Accredited for compliance with  
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 22561  
Report No 22561/R004  
Date Issued 22/08/2022  
Tested by JB  
Date tested 13/08/22  
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)  
Project GRACE - STAGE 8  
Location TARNEIT

Feature EARTHWORKS Layer thickness 200 mm Time: 07:30

Test procedure AS 1289.2.1.1 & 5.8.1

| Test No                            | 19                | 20                | 21                | 22                | 23                | 24                |
|------------------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Location                           | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 |
| Approximate depth below FSL        |                   |                   |                   |                   |                   |                   |
| Measurement depth mm               | 175               | 175               | 175               | 175               | 175               | 175               |
| Field wet density t/m <sup>3</sup> | 1.88              | 1.95              | 1.95              | 1.95              | 1.86              | 1.91              |
| Field moisture content %           | 23.2              | 27.5              | 24.4              | 29.9              | 25.7              | 28.9              |

Test procedure AS 1289.5.7.1

| Test No  | 19       | 20   | 21   | 22   | 23   | 24   |
|--|----------|------|------|------|------|------|
| Compactive effort                                    | Standard |      |      |      |      |      |
| Oversize rock retained on sieve mm                   | 19.0     | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Percent of oversize material wet                     | 0        | 0    | 0    | 0    | 0    | 0    |
| Peak Converted Wet Density t/m <sup>3</sup>          | 1.93     | 1.99 | 1.99 | 1.99 | 1.93 | 1.94 |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | -        | -    | -    | -    | -    | -    |
| Optimum Moisture Content %                           | 26.0     | 30.0 | 26.5 | 31.5 | 28.5 | 31.0 |

|  |          |          |          |          |          |          |
|--|----------|----------|----------|----------|----------|----------|
| Moisture Variation From Optimum Moisture Content | 2.5% dry | 2.0% dry | 2.0% dry | 1.5% dry | 2.5% dry | 2.0% dry |
|--|----------|----------|----------|----------|----------|----------|

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

|                            |   |      |      |      |      |      |      |
|----------------------------|---|------|------|------|------|------|------|
| Density Ratio ( $R_{HD}$ ) | % | 97.5 | 98.0 | 98.5 | 98.5 | 96.0 | 98.5 |
|----------------------------|---|------|------|------|------|------|------|

Material description

No 19 - 24 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
Accredited for compliance with  
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

Job No 22561  
Report No 22561/R005  
Date Issued 22/08/2022

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by JB  
Date tested 15/08/22  
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)  
Project GRACE - STAGE 8  
Location TARNEIT

Feature EARTHWORKS Layer thickness 200 mm Time: 13:01

Test procedure AS 1289.2.1.1 & 5.8.1

| Test No                            | 25                | 26                | 27                | 28                | 29                | 30                |
|------------------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Location                           | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 |
| Approximate depth below FSL        |                   |                   |                   |                   |                   |                   |
| Measurement depth mm               | 175               | 175               | 175               | 175               | 175               | 175               |
| Field wet density t/m <sup>3</sup> | 2.00              | 1.99              | 1.90              | 1.89              | 1.93              | 1.81              |
| Field moisture content %           | 29.0              | 27.3              | 27.8              | 28.3              | 26.9              | 25.7              |

Test procedure AS 1289.5.7.1

| Test No  | 25       | 26   | 27   | 28   | 29   | 30   |
|--|----------|------|------|------|------|------|
| Compactive effort                                    | Standard |      |      |      |      |      |
| Oversize rock retained on sieve mm                   | 19.0     | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Percent of oversize material wet                     | 0        | 0    | 0    | 0    | 0    | 0    |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.02     | 2.02 | 1.94 | 2.03 | 1.94 | 1.86 |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | -        | -    | -    | -    | -    | -    |
| Optimum Moisture Content %                           | 31.0     | 30.5 | 30.0 | 31.0 | 29.5 | 28.5 |

|  |          |          |          |          |          |          |
|--|----------|----------|----------|----------|----------|----------|
| Moisture Variation From Optimum Moisture Content | 2.0% dry | 2.5% dry | 2.0% dry | 2.0% dry | 2.5% dry | 2.5% dry |
|--|----------|----------|----------|----------|----------|----------|

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

|                            |   |      |      |      |      |      |      |
|----------------------------|---|------|------|------|------|------|------|
| Density Ratio ( $R_{HD}$ ) | % | 98.5 | 99.0 | 98.0 | 93.5 | 99.5 | 97.5 |
|----------------------------|---|------|------|------|------|------|------|

Material description

No 25 - 30 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
Accredited for compliance with  
ISO/IEC 17025 - Testing

*Justin Fry*

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 22561  
Report No 22561/R006  
Date Issued 19/08/2022

|          |  |             |          |
|----------|--|-------------|----------|
| Client   | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by   | JB       |
| Project  | GRACE - STAGE 8                              | Date tested | 16/08/22 |
| Location | TARNEIT                                      | Checked by  | JHF      |

|         |            |                 |        |             |
|---------|------------|-----------------|--------|-------------|
| Feature | EARTHWORKS | Layer thickness | 200 mm | Time: 12:00 |
|---------|------------|-----------------|--------|-------------|

Test procedure AS 1289.2.1.1 & 5.8.1

| Test No                            | 31                | 32                | 33                | 34                | 35                | 36                |
|------------------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Location                           | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 |
| Approximate depth below FSL        |                   |                   |                   |                   |                   |                   |
| Measurement depth mm               | 175               | 175               | 175               | 175               | 175               | 175               |
| Field wet density t/m <sup>3</sup> | 2.07              | 2.09              | 1.98              | 1.95              | 2.10              | 2.03              |
| Field moisture content %           | 24.4              | 25.7              | 23.6              | 24.6              | 23.8              | 23.1              |

Test procedure AS 1289.5.7.1

| Test No  | 31       | 32   | 33   | 34   | 35   | 36   |
|--|----------|------|------|------|------|------|
| Compactive effort                                    | Standard |      |      |      |      |      |
| Oversize rock retained on sieve mm                   | 19.0     | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Percent of oversize material wet                     | 0        | 0    | 0    | 0    | 0    | 0    |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.08     | 2.10 | 2.00 | 1.99 | 2.14 | 2.05 |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | -        | -    | -    | -    | -    | -    |
| Optimum Moisture Content %                           | 27.0     | 28.5 | 25.5 | 27.0 | 26.0 | 26.0 |

|  |          |          |          |          |          |          |
|--|----------|----------|----------|----------|----------|----------|
| Moisture Variation From Optimum Moisture Content | 2.5% dry | 2.5% dry | 2.0% dry | 2.5% dry | 2.0% dry | 2.5% dry |
|--|----------|----------|----------|----------|----------|----------|

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

|                            |   |      |      |      |      |      |      |
|----------------------------|---|------|------|------|------|------|------|
| Density Ratio ( $R_{HD}$ ) | % | 99.5 | 99.5 | 98.5 | 98.0 | 98.0 | 99.0 |
|----------------------------|---|------|------|------|------|------|------|

Material description

No 31 - 36 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
Accredited for compliance with  
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 22561  
Report No 22561/R007  
Date Issued 19/08/2022

|          |  |             |          |
|----------|--|-------------|----------|
| Client   | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by   | JB       |
| Project  | GRACE - STAGE 8                              | Date tested | 17/08/22 |
| Location | TARNEIT                                      | Checked by  | JHF      |

|         |            |                 |        |             |
|---------|------------|-----------------|--------|-------------|
| Feature | EARTHWORKS | Layer thickness | 200 mm | Time: 13:00 |
|---------|------------|-----------------|--------|-------------|

Test procedure AS 1289.2.1.1 & 5.8.1

| Test No                            | 37                | 38                | 39                | - | - | - |
|------------------------------------|-------------------|-------------------|-------------------|---|---|---|
| Location                           | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 |   |   |   |
| Approximate depth below FSL        |                   |                   |                   |   |   |   |
| Measurement depth mm               | 175               | 175               | 175               | - | - | - |
| Field wet density t/m <sup>3</sup> | 1.93              | 1.98              | 1.89              | - | - | - |
| Field moisture content %           | 20.8              | 20.5              | 21.2              | - | - | - |

Test procedure AS 1289.5.7.1

| Test No  | 37       | 38   | 39   | - | - | - |
|--|----------|------|------|---|---|---|
| Compactive effort                                    | Standard |      |      |   |   |   |
| Oversize rock retained on sieve mm                   | 19.0     | 19.0 | 19.0 | - | - | - |
| Percent of oversize material wet                     | 0        | 0    | 0    | - | - | - |
| Peak Converted Wet Density t/m <sup>3</sup>          | 1.95     | 2.00 | 1.92 | - | - | - |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | -        | -    | -    | - | - | - |
| Optimum Moisture Content %                           | 23.5     | 22.5 | 24.0 | - | - | - |

|  |          |          |          |   |   |   |
|--|----------|----------|----------|---|---|---|
| Moisture Variation From Optimum Moisture Content | 2.5% dry | 2.0% dry | 2.5% dry | - | - | - |
|--|----------|----------|----------|---|---|---|

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

|                            |   |      |      |      |   |   |   |
|----------------------------|---|------|------|------|---|---|---|
| Density Ratio ( $R_{HD}$ ) | % | 99.0 | 99.0 | 98.5 | - | - | - |
|----------------------------|---|------|------|------|---|---|---|

Material description

No 37 - 39 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
Accredited for compliance with  
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 22561  
Report No 22561/R008  
Date Issued 22/08/2022

|          |  |             |          |
|----------|--|-------------|----------|
| Client   | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by   | JB       |
| Project  | GRACE - STAGE 8                              | Date tested | 18/08/22 |
| Location | TARNEIT                                      | Checked by  | JHF      |

|         |            |                 |        |             |
|---------|------------|-----------------|--------|-------------|
| Feature | EARTHWORKS | Layer thickness | 200 mm | Time: 12:00 |
|---------|------------|-----------------|--------|-------------|

Test procedure AS 1289.2.1.1 & 5.8.1

| Test No                            | 40                | 41                | 42                | 43                | 44                | 45                |
|------------------------------------|-------------------|-------------------|-------------------|-------------------|-------------------|-------------------|
| Location                           | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 |
| Approximate depth below FSL        |                   |                   |                   |                   |                   |                   |
| Measurement depth mm               | 175               | 175               | 175               | 175               | 175               | 175               |
| Field wet density t/m <sup>3</sup> | 2.00              | 1.96              | 1.94              | 2.08              | 2.02              | 1.98              |
| Field moisture content %           | 22.8              | 22.1              | 20.1              | 20.1              | 19.5              | 20.6              |

Test procedure AS 1289.5.7.1

| Test No  | 40       | 41   | 42   | 43   | 44   | 45   |
|--|----------|------|------|------|------|------|
| Compactive effort                                    | Standard |      |      |      |      |      |
| Oversize rock retained on sieve mm                   | 19.0     | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Percent of oversize material wet                     | 0        | 0    | 0    | 0    | 0    | 0    |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.04     | 2.00 | 1.98 | 2.11 | 2.05 | 2.01 |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | -        | -    | -    | -    | -    | -    |
| Optimum Moisture Content %                           | 25.0     | 23.5 | 22.5 | 21.0 | 22.0 | 23.0 |

|  |          |          |          |          |          |          |
|--|----------|----------|----------|----------|----------|----------|
| Moisture Variation From Optimum Moisture Content | 2.0% dry | 1.5% dry | 2.0% dry | 1.0% dry | 2.5% dry | 2.5% dry |
|--|----------|----------|----------|----------|----------|----------|

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

|                            |   |      |      |      |      |      |      |
|----------------------------|---|------|------|------|------|------|------|
| Density Ratio ( $R_{HD}$ ) | % | 98.5 | 98.0 | 98.0 | 99.0 | 98.5 | 98.5 |
|----------------------------|---|------|------|------|------|------|------|

Material description

No 40 - 45 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
Accredited for compliance with  
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 22561  
Report No 22561/R009  
Date Issued 22/08/2022

|          |  |             |          |
|----------|--|-------------|----------|
| Client   | WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD) | Tested by   | JB       |
| Project  | GRACE - STAGE 8                              | Date tested | 19/08/22 |
| Location | TARNEIT                                      | Checked by  | JHF      |

|         |            |                 |        |             |
|---------|------------|-----------------|--------|-------------|
| Feature | EARTHWORKS | Layer thickness | 200 mm | Time: 13:00 |
|---------|------------|-----------------|--------|-------------|

Test procedure AS 1289.2.1.1 & 5.8.1

| Test No                            | 46                | 47                | 48                | - | - | - |
|------------------------------------|-------------------|-------------------|-------------------|---|---|---|
| Location                           | REFER TO FIGURE 1 | REFER TO FIGURE 1 | REFER TO FIGURE 1 |   |   |   |
| Approximate depth below FSL        |                   |                   |                   |   |   |   |
| Measurement depth mm               | 175               | 175               | 175               | - | - | - |
| Field wet density t/m <sup>3</sup> | 1.94              | 2.02              | 2.05              | - | - | - |
| Field moisture content %           | 20.7              | 19.8              | 20.0              | - | - | - |

Test procedure AS 1289.5.7.1

| Test No  | 46       | 47   | 48   | - | - | - |
|--|----------|------|------|---|---|---|
| Compactive effort                                    | Standard |      |      |   |   |   |
| Oversize rock retained on sieve mm                   | 19.0     | 19.0 | 19.0 | - | - | - |
| Percent of oversize material wet                     | 0        | 0    | 0    | - | - | - |
| Peak Converted Wet Density t/m <sup>3</sup>          | 1.99     | 2.03 | 2.05 | - | - | - |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | -        | -    | -    | - | - | - |
| Optimum Moisture Content %                           | 23.0     | 22.0 | 22.5 | - | - | - |

|  |          |          |          |   |   |   |
|--|----------|----------|----------|---|---|---|
| Moisture Variation From Optimum Moisture Content | 2.0% dry | 2.0% dry | 2.5% dry | - | - | - |
|--|----------|----------|----------|---|---|---|

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

|                            |   |      |      |       |   |   |   |
|----------------------------|---|------|------|-------|---|---|---|
| Density Ratio ( $R_{HD}$ ) | % | 97.5 | 99.5 | 100.0 | - | - | - |
|----------------------------|---|------|------|-------|---|---|---|

Material description

No 46 - 48 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
Accredited for compliance with  
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry